QC-ABSTRACT

Name of Work:- :Comprehensive Development of roads and drains in ward no. 16, Rajarajeshwarinagara Assembly Constituency under Package-2019-20 RRN-DIV-(01), BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	27.81 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	6.83Tonne	1	1	-
3	Precast Slab 100mm thick	3850.8Sqm	1	1	Compressive strength
4	Precast Slab 250mm thick	154.50Sqm	1	1	Compressive strength
5	Kerb Stone	11347 no	1	1	Compressive strength
6	M20	78.80Cum	5	5	Concrete Cube Compressive strength
7	M15	460.33Cum	13	13	Concrete Cube Compressive strength
8	GSB	2378.37Cum			
	Gradation		6	6	
9	WMM	2728.99Cum			
	Gradation	-	14	14	-
	AIV	-	3	3	-
	Shape test	-	5	5	-
	Attenberg limit	-	14	14	-

Scanned with CamScanner

	DBM	2345.06 Cum	1	1	-	-	-	-	-	-	-	-
	Quality Binder		7	7	-	-	-	-	-	-	-	-
	Aggregate Impact Value		7	7	-	-	-	-	-	-	-	-
	Shape Test		1	1	-	-	-	-	-	-	-	-
10	Specific gravity		3	3	-	-	-	-	-	-	-	-
	Stability Of Mix		3	3	-	-	-	-	-	-	-	-
	Gradation		4	4	-	-	-	-	-	-	-	-
	Bitumen Content		3	3	-	-	-	-	-	-	-	-
	BC	1876.04 Cum			-	-	-	-	-	-	-	-
	Quality Binder		1	1	-	-	-	-	-	-	-	-
	Aggregate Impact Value		6	6	-	-	-	-	-	-	-	-
	Shape Test		6	6	-	-	-	-	-	-	-	-
11	Specific gravity		1	1	-	-	-	-	-	-	-	-
	Stability Of Mix		3	3	-	-	-	-	-	-	-	-
	Gradation		1	1	-	-	-	-	-	-	-	-
	Bitumen Content		3	3	-	-	-	-	-	-	-	-

Cubes

0-5 m^3 1set
6-15 m^3 2set
16-30 m^3 3set
31-50 m^3 4set

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

CIVIL QUALITY CONSULTANTS ENGINEERS

Quality

Job No.:

Client
Agency
Name of Work

Sample ID:
Sample Suppl by:
Date of Manufacture
Date of Tes

Sl.No
1

No
1.
2.
3.

Scanned with CamScanner